


| Activity ID                             | Activity Name                                         | Original Duration | Start      | Finish      | 2025                  |     |     |     |     |     |     |     |     |     |     |     | 2026 |     |     |  |  |  |  |  |
|-----------------------------------------|-------------------------------------------------------|-------------------|------------|-------------|-----------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|--|--|--|--|--|
|                                         |                                                       |                   | Apr        | May         | Jun                   | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun  | Jul | Aug |  |  |  |  |  |
| Access and Haul Road Site Modifications |                                                       |                   | 104        | 15-Apr-25 A | 15-Aug-25             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| MileStones                              |                                                       |                   | 104        | 15-Apr-25 A | 15-Aug-25, MileStones |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1000                                   | Start Date                                            | 0                 | 15-Apr-25  |             |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1040                                   | Finish Date for Road 40 A Wadi Safar                  | 0                 |            | TBC         |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1020                                   | EI Issue for Grand Mosque                             | 0                 | 15-Apr-25  |             |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1030                                   | EI Issue for Prince Sattam to KKR Link Road           | 0                 | 15-Apr-25  |             |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A2400                                   | EI Issue for Gate 2A Junction alteration              | 0                 | 15-Apr-25* |             |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1065                                   | Finish Date for Arena Access                          | 0                 |            | 10-May-25 A |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1038                                   | Finish Date for Gate 2B Alteration                    | 0                 |            | TBC         |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1031                                   | EI Issue for ABS Diversion Stage 2 Haul Road 16A      | 0                 | 15-May-25* |             |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1032                                   | EI Issue for ABS Diversion Stage 2 Public Road 16B    | 0                 | 15-May-25* |             |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1033                                   | EI Issue for Gate 2B Alteration                       | 0                 | 15-May-25* |             |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1055                                   | Finish Date for Opera Access                          | 0                 |            | 20-May-25 A |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1036                                   | Finish Date for ABS Diversion Stage 2 Haul Road 16A   | 0                 |            | 01-Jun-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1037                                   | Finish Date for ABS Diversion Stage 2 Public Road 16B | 0                 |            | 01-Jun-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1034                                   | Finish Date for Grand Mosque                          | 0                 |            | 12-Jun-25*  |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A2600                                   | EI Issue for Road N-05                                | 0                 | TBC        |             |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1045                                   | Finish Date Road 11 Diversion (Segment 1,2,3)         | 0                 |            | 03-Jul-25 A |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A2410                                   | Finish Date for Gate 2A Junction alteration           | 0                 |            | 12-Jul-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A2610                                   | Finish Date for Road N-05                             | 0                 |            | TBC         |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1035                                   | Finish Date for Prince Sattam to KKR Link Road        | 0                 |            | 15-Aug-25*  |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| Preparation Document                    |                                                       |                   | 62         | 15-Apr-25   | 26-Jun-25             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| Submittal                               |                                                       |                   | 61         | 15-Apr-25   | 25-Jun-25             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1470                                   | NTS Submittal for Gate 2B Alteration                  | 2                 | 15-Apr-25  | 16-Apr-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1091                                   | UMA Submittal for Grand Mosque                        | 7                 | 03-May-25  | 10-May-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1110                                   | NTS Submittal for Grand Mosque                        | 1                 | 18-May-25  | 18-May-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1102                                   | UMA Submittal for Diversion Stage 2 Public Road 16B   | 1                 | 19-May-25  | 19-May-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1460                                   | NTS Submittal for Diversion Stage 2 Public Road 16B   | 1                 | 20-May-25  | 20-May-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1101                                   | UMA Submittal for ABS Diversion Stage 2 Haul Road 16A | 1                 | 20-May-25  | 20-May-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1450                                   | NTS Submittal for ABS Diversion Stage 2 Haul Road 16A | 1                 | 22-May-25  | 22-May-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1100                                   | UMA Submittal for Prince Sattam to KKR Link Road      | 2                 | 24-May-25  | 25-May-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1120                                   | NTS Submittal for Prince Sattam to KKR Link Road      | 1                 | 28-May-25  | 28-May-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A2420                                   | NTS Submittal for Gate 2A Junction alteration         | 2                 | 15-Jun-25* | 16-Jun-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A2630                                   | NTS Submittal for Road N-05                           | 1                 | 25-Jun-25  | 25-Jun-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| Approval                                |                                                       |                   | 60         | 17-Apr-25   | 26-Jun-25             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1530                                   | NTS Approval for Gate 2B Alteration                   | 1                 | 17-Apr-25  | 17-Apr-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1130                                   | UMA Approval for Grand Mosque                         | 6                 | 11-May-25  | 17-May-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1150                                   | NTS Approval for Grand Mosque                         | 1                 | 19-May-25  | 19-May-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1142                                   | UMA Approval for Diversion Stage 2 Public Road 16B    | 1                 | 19-May-25  | 19-May-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1520                                   | NTS Approval for Diversion Stage 2 Public Road 16B    | 1                 | 20-May-25  | 20-May-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |
| A1141                                   | UMA Approval for ABS Diversion Stage 2 Haul Road 16A  | 1                 | 21-May-25  | 21-May-25   |                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |  |  |  |  |  |

| Activity ID | Activity Name                   | Original Duration                                               | Start | Finish    | 2025      |     |     |     |     |     |     |     |     |     |     |     | 2026 |     |     |     |     |     |     |     |
|-------------|---------------------------------|-----------------------------------------------------------------|-------|-----------|-----------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|
|             |                                 |                                                                 |       |           | Jan       | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan  | Feb | Mar | Apr | May | Jun | Jul | Aug |
|             | <div></div> A1510               | NTS Approval for ABS Diversion Stage 2 Haul Road 16A            | 1     | 24-May-25 | 24-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1140               | UMA Approval for Prince Sattam to KKR Link Road                 | 2     | 26-May-25 | 27-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1160               | NTS Approval for Prince Sattam to KKR Link Road                 | 1     | 28-May-25 | 28-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A2430               | NTS Approval for Gate 2A Junction alteration                    | 2     | 17-Jun-25 | 18-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A2650               | NTS Approval for Road N-05                                      | 1     | 26-Jun-25 | 26-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> Engineering         |                                                                 | 37    | 15-Apr-25 | 27-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> Submittal           |                                                                 | 36    | 15-Apr-25 | 26-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1070               | Focus Drawing Submittal for Grand Mosque                        | 3     | 15-Apr-25 | 17-Apr-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1080               | Focus Drawing Submittal for Prince Sattam to KKR Link Road      | 3     | 15-Apr-25 | 17-Apr-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1050               | Shop Drawing Submittal for Grand Mosque                         | 7     | 15-Apr-25 | 22-Apr-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A2440               | Shop Drawing Submittal for Gate 2A Junction alteration          | 10    | 15-Apr-25 | 26-Apr-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A2660               | Shop Drawing Submittal for Road N-05                            | 10    | 15-Apr-25 | 26-Apr-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1060               | Shop Drawing Submittal for Prince Sattam to KKR Link Road       | 18    | 15-Apr-25 | 05-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1061               | Shop Drawing Submittal for ABS Diversion Stage 2 Haul Road 16A  | 1     | 15-May-25 | 15-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1062               | Shop Drawing Submittal for Diversion Stage 2 Public Road 16B    | 1     | 15-May-25 | 15-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1560               | Focus Drawing Submittal for ABS Diversion Stage 2 Haul Road 16A | 1     | 18-May-25 | 18-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1570               | Focus Drawing Submittal for Diversion Stage 2 Public Road 16B   | 1     | 18-May-25 | 18-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1063               | Shop Drawing Submittal for Gate 2B Alteration                   | 10    | 15-May-25 | 26-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> Approval            |                                                                 | 34    | 19-Apr-25 | 27-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1270               | Focus Drawing Approval for Grand Mosque                         | 3     | 19-Apr-25 | 21-Apr-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1280               | Focus Drawing Approval for Prince Sattam to KKR Link Road       | 3     | 19-Apr-25 | 21-Apr-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A2460               | Shop Drawing Approval for Gate 2A Junction alteration           | 1     | 27-Apr-25 | 27-Apr-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1250               | Shop Drawing Approval for Grand Mosque                          | 7     | 23-Apr-25 | 30-Apr-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A2670               | Shop Drawing Approval for Road N-05                             | 7     | 27-Apr-25 | 04-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1261               | Shop Drawing Approval for ABS Diversion Stage 2 Haul Road 16A   | 1     | 17-May-25 | 17-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1262               | Shop Drawing Approval for Diversion Stage 2 Public Road 16B     | 1     | 17-May-25 | 17-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1640               | Focus Drawing Approval for Diversion Stage 2 Public Road 16B    | 1     | 18-May-25 | 18-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1630               | Focus Drawing Approval for ABS Diversion Stage 2 Haul Road 16A  | 1     | 19-May-25 | 19-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1260               | Shop Drawing Approval for Prince Sattam to KKR Link Road        | 15    | 06-May-25 | 22-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1263               | Shop Drawing Approval for Gate 2B Alteration                    | 1     | 27-May-25 | 27-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> Construction        |                                                                 | 72    | 19-Apr-25 | 12-Jul-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> Grand Mosque Detour |                                                                 | 16    | 19-May-25 | 07-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1220               | Milling existing Asphalt                                        | 1     | 19-May-25 | 19-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1230               | Subbase layer                                                   | 1     | 20-May-25 | 20-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1240               | Base Coarse layer                                               | 2     | 21-May-25 | 22-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1300               | NJB installation (By Others)                                    | 10    | 24-May-25 | 03-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1320               | Asphalt works                                                   | 2     | 04-Jun-25 | 07-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1330               | Hoarding work (By Others)                                       | 2     | 04-Jun-25 | 07-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1340               | Install safety signage                                          | 1     | 04-Jun-25 | 07-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1350               | Wayfinding Installation (By Others)                             | 1     | 04-Jun-25 | 07-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|             | <div></div> A1360               | Install lighting on all hoarding length (By Others)             | 1     | 04-Jun-25 | 07-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |

| Activity ID                                                                      | Activity Name                                                                                                                           | Original Duration                                           | Start | Finish    | 2025      |     |     |     |     |     |     |     |     |     |     |     | 2026 |     |     |     |     |     |     |     |
|----------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------|-------|-----------|-----------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|
|                                                                                  |                                                                                                                                         |                                                             |       |           | Jan       | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan  | Feb | Mar | Apr | May | Jun | Jul | Aug |
|  |  A1370                                                 | Road Marking                                                | 1     | 04-Jun-25 | 07-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  <b>Prince Sattam to KKR Link Road</b>                  |                                                             | 24    | 29-May-25 | 26-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1830                                                 | Milling existing Asphalt                                    | 2     | 29-May-25 | 31-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1840                                                 | Subbase layer                                               | 3     | 01-Jun-25 | 03-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1850                                                 | Base Coarse layer                                           | 3     | 04-Jun-25 | 08-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1860                                                 | NJB installation (By Others)                                | 3     | 09-Jun-25 | 11-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1870                                                 | Asphalt works                                               | 3     | 12-Jun-25 | 15-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1880                                                 | Hoarding work (By Others)                                   | 2     | 16-Jun-25 | 17-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1890                                                 | Install safety signage                                      | 2     | 18-Jun-25 | 19-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1900                                                 | Wayfinding Installation (By Others)                         | 2     | 21-Jun-25 | 22-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1910                                                 | Install lighting on all hoarding length (By Others)         | 2     | 23-Jun-25 | 24-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1920                                                 | Road Marking                                                | 2     | 25-Jun-25 | 26-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  <b>ABS Diversion Stage 2 Haul Road 16A</b>             |                                                             | 6     | 25-May-25 | 31-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1940                                                 | Installation of Jersey barriers                             | 2     | 25-May-25 | 26-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1950                                                 | Install safety signage                                      | 2     | 27-May-25 | 28-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1960                                                 | Install wayfinding (By Others)                              | 1     | 29-May-25 | 29-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1970                                                 | Road markings on existing asphalted road                    | 1     | 31-May-25 | 31-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  <b>ABS Diversion Stage 2 Public Road 16B (Zig-Zag)</b> |                                                             | 9     | 21-May-25 | 31-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A1980                                                 | Milling existing Asphalt                                    | 1     | 21-May-25 | 21-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2010                                                 | NJB installation (By Others)                                | 1     | 22-May-25 | 22-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2020                                                 | Asphalt works                                               | 2     | 24-May-25 | 25-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2030                                                 | Hoarding work (By Others)                                   | 1     | 26-May-25 | 26-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2040                                                 | Install safety signage                                      | 1     | 27-May-25 | 27-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2050                                                 | Wayfinding Installation (By Others)                         | 1     | 28-May-25 | 28-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2060                                                 | Install lighting on all hoarding length (By Others)         | 1     | 29-May-25 | 29-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2070                                                 | Road Marking                                                | 1     | 31-May-25 | 31-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  <b>Gate 2B Alteration</b>                             |                                                             | 18    | 19-Apr-25 | 08-May-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2090                                               | Subbase layer                                               | 2     |           |           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2100                                               | Base Coarse layer                                           | 2     |           |           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2110                                               | NJB installation (By Others)                                | 2     |           |           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2120                                               | Asphalt works                                               | 2     |           |           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2130                                               | Hoarding work (By Others)                                   | 2     |           |           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2140                                               | Install safety signage                                      | 2     |           |           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2150                                               | Road Marking                                                | 2     |           |           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2160                                               | Install the security cabin and drop arm barrier (By Others) | 2     |           |           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2170                                               | Install CCTV & RFID (By Others)                             | 2     |           |           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  <b>Gate 2A Junction alteration</b>                   |                                                             | 20    | 19-Jun-25 | 12-Jul-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2310                                               | Subbase layer                                               | 3     | 19-Jun-25 | 22-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2320                                               | Base Coarse layer                                           | 3     | 23-Jun-25 | 25-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2330                                               | NJB installation (By Others)                                | 2     | 26-Jun-25 | 28-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|                                                                                  |  A2340                                               | Asphalt works                                               | 2     | 29-Jun-25 | 30-Jun-25 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |

| Activity ID | Activity Name                                         | Original Duration                                               | Start     | Finish      | 2025        |     |     |     |     |     |     |     |     |     |     |     | 2026 |     |     |     |     |     |  |  |
|-------------|-------------------------------------------------------|-----------------------------------------------------------------|-----------|-------------|-------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|--|--|
|             |                                                       |                                                                 |           |             | Jan         | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar  | Apr | May | Jun | Jul | Aug |  |  |
| Road N-05   | A2350                                                 | Hoarding work (By Others)                                       | 2         | 01-Jul-25   | 02-Jul-25   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2360                                                 | Install safety signage                                          | 2         | 03-Jul-25   | 05-Jul-25   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2370                                                 | Road Marking                                                    | 2         | 06-Jul-25   | 07-Jul-25   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2380                                                 | Install the security cabin and drop arm barrier (By Others)     | 2         | 08-Jul-25   | 09-Jul-25   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2390                                                 | Install CCTV & RFID (By Others)                                 | 2         | 10-Jul-25   | 12-Jul-25   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | Road N-05                                             |                                                                 | 12        | 28-Jun-25   | 10-Jul-25   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2510                                                 | Subbase layer                                                   | 2         |             |             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2520                                                 | Base Coarse layer                                               | 2         |             |             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2530                                                 | NJB installation (By Others)                                    | 2         |             |             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2540                                                 | Asphalt works                                                   | 1         |             |             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2550                                                 | Hoarding work (By Others)                                       | 1         |             |             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2560                                                 | Install safety signage                                          | 1         |             |             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2570                                                 | Road Marking                                                    | 1         |             |             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2580                                                 | Install the security cabin and drop arm barrier (By Others)     | 1         |             |             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2590                                                 | Install CCTV & RFID (By Others)                                 | 1         |             |             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | Hand Over                                             |                                                                 | 74        | 10-May-25 A | 12-Jul-25   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A1420                                                 | Hand Over & Close out for Gate 2B Alteration                    | 1         |             | TBC         |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2690                                                 | Hand Over & Close out for Arena Access                          | 1         | 10-May-25   | 10-May-25   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2700                                                 | Hand Over & Close out for Opera Access                          | 1         | 20-May-25   | 20-May-25   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A1400                                                 | Hand Over & Close out for ABS Diversion Stage 2 Haul Road 16A   | 1         | 01-Jun-25   | 01-Jun-25   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A1410                                                 | Hand Over & Close out for ABS Diversion Stage 2 Public Road 16B | 1         | 01-Jun-25   | 01-Jun-25   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A1290                                                 | Hand Over & Close out for Grand Mosque Deter                    | 1         | 04-Jun-25   | 07-Jun-25   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A1390                                                 | Hand Over & Close out for Prince Sattam to KKR Link Road        | 1         | 16-Aug-25   | 16-Aug-25   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A2710                                                 | Hand Over & Close out for Road 11 Diversion (Segment 1,2,3)     | 1         | 03-Jul-25 A | 03-Jul-25 A |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
|             | A1430                                                 | Hand Over & Close out for NWD Diversion                         | 1         | 08-Jul-25   | 08-Jul-25*  |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
| A1440       | Hand Over & Close out for Road S-02                   | 1                                                               | 08-Jul-25 | 08-Jul-25*  |             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
| A2500       | Hand Over & Close out for Gate 2A Junction alteration | 1                                                               | 12-Jul-25 | 12-Jul-25   |             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |
| A2680       | Hand Over & Close out for Road N-05                   | 1                                                               |           | TBC         |             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |  |  |